



Systems Engineering – Accomplishments 1 of 2



- ▶ **Mission CDR - Successful Team Effort**
 - *IRT and Code 300 review teams were very complimentary about the MCDR presentations, including systems, ops, I&T and FSW.*
- ▶ **SADA and APA Qualification & Life Test**
 - *Received technical information supporting life test evaluation*
 - *ROMs received*
- ▶ **AETD Pointing Review**
 - *Review team approved the forward plan for continued performance analysis*
 - *Recommendations made for treatment of uncertainty factors*
 - *Science calibration plan presented to and approved by the review team*
- ▶ **STOP Cycle 3 integrated model completed**
 - *Beginning to run analysis cases*



Systems Engineering – Accomplishments 2 of 2



► ***Mission Robustness Task***

- *1. Command Authentication task*
- *2. Augmentation of troubleshooting and diagnostics*
- *3. Augmented Fault Detection Isolation and Recovery*

► ***POAL and S-band Trades Closed; UCA in work***

- *POAL – Kickoff meeting 2nd or 3rd week in October*
- *S-band trade – Update Operations plans and verify coverage by analysis*

► ***Fault Management TIM held at Spectrum September 28th***

- *Agenda topics included action item status from the Re-Entry TIM, comments on the updated FMEA, on-board timers, charge control description, additional DAS alerts, and status of the mission robustness special study.*
- *Action Items to be distributed*

► ***SIRU Test Readiness Review***

- *The review was successful and there were no issues that would prevent delivery of the unit by the end of the year.*

► ***MAR compliance audit conducted***



RFA Status


- ▶ ***Excellent progress in run RFA closures in run up to MCDR. Since the last PSR RFA report at the end of July:***
 - *Systems approved 38 RFA responses and provided comments to others to be reworked.*
 - *PM approved 52 RFA responses, many of which were reworked in this time period*
 - *Received Originator approval for 48 RFA responses last month.*
 - *All of the LAT PDR RFAs are now closed and the last GBM PDR RFA response was submitted.*
- ▶ ***Received official version of GS SDR RFAs. 36 were assigned and the Ground System team is drafting responses.***
- ▶ ***Received draft version of the MCDR RFAs. 18 were assigned with 2 closed at the review. 1 recommendation was also assigned. None of these appear to be difficult to close. Expect that all should be able to be closed prior to the end of the year.***



RFA Summary




| Review | Total # of RFAs | Systems Review Status | | Project Review Status | | Code 300 Status # Closed | Notes |
|-------------------|-----------------|-----------------------|----------|-----------------------|----------|-----------------------------|---------------------|
| | | In Review | Complete | In Review | Complete | | |
| Mission SRR | 22 | | 22 | | 22 | 22 | All Closed |
| LAT PDR | 57 | | 57 | | 57 | 57 | All Closed |
| GBM PDR & FSW PDR | 27 | | 27 | | 27 | 26 | 1 Open, 1 Withdrawn |
| LAT delta PDR | 20 | | 20 | | 20 | 20 | All Closed |
| SC PDR | 43 | | 43 | 2 | 41 | 37 | 6 Open |
| SC FSW PDR | 14 | | 14 | 1 | 13 | 12 | 2 Open |
| LAT CDR | 37 | 2 | 35 | | 35 | 32 | 5 Open |
| MPDR | 14 | 1 | 13 | | 13 | 12 | 2 Open |
| GS SRR | 17 | | 17 | | 17 | 16 | 1 Open |
| SC FSW CDR | 11 | 1 | 10 | | 10 | 9 | 2 Open |
| SC CDR | 36 | 6 | 23 | 2 | 21 | 15 | 21 Open |
| GBM CDR | 23 | | 10 | 1 | 9 | 9 | 14 Open |
| GS SDR | 36 | 2 | | | | | |
| MCDR | 18 | 2 | 2 | | 2 | 2 | 2 Closed at review |
| Totals | 375 | 14 | 293 | 6 | 287 | 269 | |



RFA Response Summary Chart

RFA Status by Review





Peer Review RFA Status

► ***Spacecraft Pre-CDR Peer Reviews***

- *Received Originator approval for 88 RFA and 41 recommendation responses, out of a total of 122 RFAs and 46 recommendations*
- *14 RFAs and 1 recommendation closed this month*
- *95 RFAs have passed the Systems Review process and been sent to the Originators*
- *Spectrum has stated that they want to complete all open responses by the end of October*

► ***LAT Pre and Post CDR Peer Reviews***

- *Only 1 RFA remains open from each of the following reviews: the Pre-CDR peer reviews, the X-LAT Review, the TEM PS Review*
- *“Discovered” 5 RFAs from TEM PS Peer Review in early September and closed 4 prior to MCDR*

► ***AETD Pointing Review***

- *No new RFAs received at 2nd review.*
- *Working on submitting last 2 unsubmitted responses*



Peer Review RFA Summary

| Review | Total # of RFAs | Total # of Recomm | RFA Responses Presented | RFA Responses Accepted | Project Review Status | | | | Completed Project Review | Originator Status # Closed | Notes |
|---------------------|-----------------|-------------------|-------------------------|------------------------|-----------------------|----|----|----|--------------------------|----------------------------|----------------------|
| | | | | | 1 | 2 | 3 | 4 | | | |
| Systems | 12 | 9 | 12 | 12 | 1 | 5 | 1 | 4 | 9 | 9 | Includes 1 Withdrawn |
| I&T | 14 | 1 | 14 | 11 | 1 | 6 | 2 | 5 | 11 | 11 | |
| Structural Design | 5 | 2 | 5 | 5 | | | 2 | 3 | 5 | 5 | All Closed |
| Thermal | 6 | 6 | 6 | 6 | | | 4 | 2 | 6 | 6 | All Closed |
| Mechanisms | 2 | 3 | 2 | 2 | | | 1 | 1 | 2 | 2 | All Closed |
| C&DH | 14 | 3 | 13 | 11 | 2 | 4 | 3 | 1 | 10 | 10 | |
| COMM | 22 | 2 | 22 | 21 | 3 | 4 | 3 | 11 | 16 | 13 | |
| EPS | 20 | 3 | 19 | 15 | 2 | 3 | 6 | 4 | 14 | 14 | |
| GNC | 6 | 4 | 6 | 6 | 1 | | 3 | 2 | 5 | 3 | |
| Fault Management | 15 | 6 | 11 | 11 | | 2 | 4 | 5 | 11 | 10 | |
| Structural Analysis | 6 | 7 | 6 | 6 | | | 4 | 2 | 6 | 5 | |
| Totals | 122 | 46 | 116 | 106 | 10 | 24 | 33 | 40 | 95 | 88 | |

| Review | Total # of Recomm | # Closed by Orig |
|---------------------|-------------------|------------------|
| Systems | 9 | 6 |
| I&T | 1 | 1 |
| Structural Design | 2 | 2 |
| Thermal | 6 | 5 |
| Mechanisms | 3 | 3 |
| C&DH | 3 | 3 |
| COMM | 2 | 2 |
| EPS | 3 | 3 |
| GNC | 4 | 4 |
| Fault Management | 6 | 5 |
| Structural Analysis | 7 | 7 |
| Totals | 46 | 41 |


| Review | Total # of RFAs | Approved by Originator | Notes |
|-----------------------|-----------------|------------------------|------------|
| LAT CDR Peer Reviews | 177 | 176 | |
| LAT CAL-Grid Peer | 7 | 7 | All Closed |
| LAT Power Supply Peer | 6 | 5 | |
| LAT X-LAT Peer Review | 8 | 7 | |
| GBM DPU CDR | 7 | 7 | All Closed |
| GBM PB/DET CDR | 38 | 38 | All Closed |
| AETD Pointing Peer #1 | 13 | 7 | |



Systems Engineering Milestones



| | | Planned | Actual |
|--------|---|---------|-----------|
| System | AETD Pointing Knowledge Review #1 | 5/1/04 | 5/1/2004 |
| | Defined Mission Robustness Task | 6/1/04 | 6/1/2004 |
| | Defined S-band Antenna Architecture Trade Study | 6/1/04 | 6/1/2004 |
| | Defined Power On at Launch Trade Study | 6/1/04 | 6/1/2004 |
| | Deliver coupled loads analysis (CLA) models to KSC and Boeing | 7/1/04 | 7/1/2004 |
| | Closed GBM thermal design analysis | 7/1/04 | 7/1/2004 |
| | Initial review of SC FMEA | 7/1/04 | 7/1/2004 |
| | Complete Power on at Launch Trade Study | 8/1/04 | 8/1/2004 |
| | Complete S-band Antenna Architecture Trade Study | 8/1/04 | 8/1/2004 |
| | AETD Pointing Knowledge Review #2 | 9/1/04 | 9/30/2004 |
| | SVP Baselined | 9/1/04 | 9/30/2004 |
| | JSC ORSAT Results returned | 9/1/04 | 9/30/2004 |
| | MCDR Complete | 9/1/04 | 9/30/2004 |
| | Assess CLA results from Boeing | 10/1/04 | |
| | Mission Robustness Command Authentication Subtask Complete | 10/1/04 | |
| | Mission Robustness Augmentation of Diagnostic and Troubleshooting Capability Subtask Complete | 10/1/04 | |
| | Mission Robustness Fault Detection, Isolation and Recovery Subtask Complete | 10/1/04 | |



Mass Budget September 2004

| <i>Mass (kg)</i> | | | | |
|----------------------------------|-------------------|-----------------|---------------|-------------|
| | <i>Allocation</i> | <i>Estimate</i> | <i>Margin</i> | <i>%</i> |
| ► <i>Dry SC</i> | 1154 | 1026 | 128 | 12.5 |
| ► <i>SC including propellant</i> | 1512 | 1384 | 128 | 9.3 |
| ► <i>LAT</i> | 3000 | 2779 | 221 | 8.0 |
| ► <i>GBM</i> | <u>115</u> | <u>101</u> | <u>14</u> | <u>13.4</u> |
| ► <i>Observatory mass</i> | 4627 | 4264 | 363 | 8.5 |

Delta II Heavy Payload Planners Guide throw weight to 575 km with cg at 1.37 m = 4627 kg

Center of Gravity (cg) CBE = 1.33 m

Boeing Preliminary PAF strength analysis Feb 2004 indicates: 1.59 m cg capability at 4248 kg

1.48 m cg capability at 4627 kg

57% of LAT mass estimate is measured


LAT is carrying 18% margin on the unmeasured LAT mass of 1195 kg

AIAA guidelines: 5% mass margin for SC at CDR



10% for LAT at CDR


10% for GBM at CDR

10-06-2004



Observatory Mass Growth





Power Budget September 2004

| | <i>Orbit Average Power (Watts)</i> | | | |
|--------------------------|------------------------------------|----------|-----------|-------------|
| | Allocation | Estimate | Margin | % |
| Spacecraft | 925 | 821 | 104 | 12.7 |
| LAT | 650 | 541 | 109 | 20.1 |
| GBM | 105 | 100 | 5 | 5.0 |
| Project Reserve | <u>20</u> | <u>0</u> | <u>20</u> | <u>N/A</u> |
| Observatory total | 1700 | 1462 | 238 | 16.3 |

LAT Orbit Average Survival Power

| | | |
|------------|---------|--|
| Allocation | 278 W | = Regulated VCHP power 58 W + Unregulated Passive Survival Power 220 W |
| CBE | 230.4 W | = Regulated VCHP power 48.4 W + Unregulated Passive Survival Power 182 W |
| Margin | 20.7% | |

Estimates do not reflect transition into or out of survival mode, only steady state orbit average.


72% of LAT science mode power (390 W) is categorized as measured.

LAT is carrying 72% margin on unmeasured power of 151 W.



AIAA guidelines:


- 10% power margin for SC at CDR
- 15% for LAT at CDR
- 15% for GBM at CDR

10-06-2004



Observatory Power Growth





Observatory Thermal Metrics

| | Spacecraft (Per GD 9/8/04) | LAT (CDR 5/12/03) | GBM (NAI (12)+BGO(2)) (Post CDR 8/27/04) |
|---|-------------------------------|----------------------|---|
| Number (1) or Types (2) of Components w Temp. Limits | 48 (2) | 13 (2) | 14 (1) |
| Number of Components w Temp. Exceedances | 0 | 0 | 0 |
| Number of Components w Temp. Margin Exceedances | 0 | 0 | 2 |
| Number of dT/dt Limits | 1 (GPS Ant) | 1 | 1 |
| Number of dT/dt Exceedances | 0 | 0 | 0 |
| Number of dT/dx, dT/dy, dT/dz Limits | 2 (Opt Bench, Battery) | 0 | 0 |
| Number of dT/dx, dT/dy, dT/dz Exceedances | 0 | 0 | 0 |
| Op Orbit Average Heater Pow Margin (vs. Allocation) | 10% | 63% | 7% |
| Surv Orbit Average Heater Pow Margin (vs. Allocation) | 31% | 28% | 13% |
| Radiator Area Margin (vs. Effective Available) | <10% | 0% | <10% |

Margin Exceedances:
NAI-4 and NAI-6 Detectors have slight exceedance caused by LAT/SC closeout that is currently in work.

Definitions:

Temperature Margin Philosophy: Predictions demonstrate +/- 5C against Allowable Flight Temperature (AFT) Limits

Note: For heater controlled areas, 5C margin is waived on cold end in lieu of heater duty cycle margin.

Temperature Exceedance: Predict > AFT

Temperature Margin Exceedance: AFT - Predict < 5C

Op Heater Power Margin (Orbit Average): (Allocation-Predict)/Allocation * 100

Surv Heater Power Margin (Orbit Average): (Allocation-Predict)/Allocation * 100

Note: Heaters are sized to maintain a 30% control authority margin at minimum bus voltage.

Radiator Area Margin: (Effective Available-Utilized)/Effective Available * 100